

PROGRESS MEETING MINUTES

PROJECT: Tower C, D, & Townhouses
Restoration Project
Brickell Place Phase II Condominium
1925 Brickell Ave.D-201
Miami, FL 33129
Meeting #5
Permit #: **BD22-028836-001-B001**

MEETING DATE: December 13, 2024

PRESENT: Representing the Association: Mr. Robert Jaffe- Board
Ms. Rebeca Font-Romero- Manager
Ms. Laura Becerra- Assistant Manager

Representing the Contractor: Mr. Juan Ortega- Chief Superintendent
Mr. Kirk Mohelnitzky- Chief Super. via ZOOM
Mr. Lester Martinez- Supervisor
Ms. Tarah Jeannet- Assist. Program Manager

Representing the Engineer: Mr. Bruce Bromley- Principal Consultant

Item #1- This is the 5th progress meeting which began at 11:30 to discuss the progress of the project. The next scheduled meeting is set for 11:30 am on January 31st, 2025.

Item #2- The Contractor has 14 men working on the D Building, 10 men working on the C Building, plus Lester equals 25 men on site for a typical day. There are 6 swing stages set in place on the D Building and there are 6 swing stages on Building D.

Bengoa's Employees are planning to be off starting on Christmas- December 25th, then returning on Monday, January 6th for the Holiday break.

Item #3- Lester estimates that there is 60% completion of the D Building. It is estimated that there is 55% completion for the C Building.

Item #4- Pay App #11 and Pay App #12 has been paid to the Contractor. Pay App #13 will be submitted next.

Item #5- All of the previous shutter issues have disappeared and there are no problems lately with the shutter process. The Owners are being notified of shutter removals, or if necessary, shutter disposal.

There is 1 electrical shutter in the way of the cable for the swing stage, that will be required to be removed. This shutter will have to go thru the shutter process to check on permit, etc.

There is 1 shutter where the Owner wants the shutter removed and discarded- D1710. The Association is waiting for answers on shutters pertaining to D2002 & D1501. The shutters have been removed but are typically discarded unless the Owner says otherwise. In the meantime, Lester will have his men place these shutters on the balconies.

Item #6- The pre-condition survey “process” continues working good. It is completed at the start of each drop, then Lester provides the pre-condition survey to the Association.

Item #7- Lester stated that there have been a few days lost due to rain, but production continues. Tarah has been documented lost days due to rain and/or winds.

Item #8- There was a discussion regarding the parking decks and the existing waterproofing membrane. There are areas that are indicative to punching shear at the column locations and these approximate locations were drawn and ultimately sent to the Building Dept as part of the necessary repairs.

The leaking of the expansion joints were discussed as also an item to be repaired.

It was recommended to the Contractor to portion off sections in the parking and drive areas that can be chipped and repaired, then the area coated with a traffic membrane. The expansion joints can be replaced in these affected areas as they move around.

A plan view of the locations of the punching areas, on the drawing, was submitted.

Item #9- The Contractor had worked the last Saturday, and is planning to work this upcoming Saturday as well.

Item #10- There was a discussion on the necessity of the meeting, set up for May of 2025, with the Unsafe Structures Board on the progress of the project. The percentage of completion would have to be put in writing and a likely attendance before the Board Members would also be a likely scenario.

Item #11- There was a request from the Association for the possibility of painting all of the existing window frames around the 3 buildings.

Bengoa stated that they are not “keen” on providing this, but Juan will discuss this further with Jose. He said this is a big undertaking as they will have to re-swing around the C & D buildings again, explore pricing, time, and not being responsible for causing any damages to the windows which are owned by the Unit Owners.

Item #12- The Association is in need of having Bruce (NV5) to review the Architectural and structural drawings, the structural reinforcing of the balconies, and determining if the placement of new impact windows can be safely installed on the balconies, based on the submitted “original” drawings.

A signed and sealed report was issued. The Association is seeking the calculations for this, to back up the report, which is being worked on.

PENDING ITEMS-

Pending Item #1- The mobilization began on January 8th, 2024. The duration of the project is contracted to be 552 working days till Final completion. There will be a charge assigned as Liquidated Damages of \$500 per day for working days past the date.

Pending Item #2- The work time for the project will be from 8:00 am (7:30 arrival on the site) to 4:30 in the afternoon. The use of chipping hammers will begin at 8:30 am. The quitting time for the men is typically around 4:30 pm after cleanup.

Pending Item #3- The precondition survey videos & photos of the parking areas, the roof areas, balcony areas, and other locations have been submitted in the Project Manual, in notebook format. At this time there is an estimated 45% complete on the 4 drop for the D Building.

More of these precondition survey videos & photos must be added when the swing stages are put in place and as progress is made around the buildings.

Pending Item #4- The Bengoa Representatives are as follows:

- Lester Martinez is the Supervisor/Foreman- on site on a daily basis.
- Orlando Antigua is the Senior Superintendent- on site at various times.
- Kirk Mohelnitzky is the Chief Superintendent- on site at various times.
- Julian Grada will be completing the as-built drawings and layout drawings.
- Tara Jeannet is the Assistant Program Manager which will provide the paperwork for the CO (Change Orders) etc.
- Juan Ortega is the Senior Superintendent- on site a various times & for progress meeting.
- Jose Bengochea is the Principal of this Company.

Pending Item #5- There was a Hose-Nozzle water test for the exterior windows for Units 1213 & 1113. It was discovered that there were large gaps behind the shutters of Unit #1213. These shutters have been removed, discarded, and the gaps sealed and caulked. The water test has been performed and there were no leaks down and into Unit #1113. will be taking place. Peter & Lester completed this test. A report must be issued by NV5 for documentation purposes.

NEW BUSINESS-

New Business Item #1- There was a vehicle that was reportedly damaged. The Association is seeking a check from Bengoa in the amount of \$500.

New Business Item #2- The Contractor is planning on opening the pool and Rec Deck area on Christmas Eve.

Meeting adjourned at 12:20 pm